

January 18, 2018
United Community Bank
Greenville, SC

Community Outreach Meeting



Project Update



Contractor Onboard

- Super Excavators/CMCRA - Joint Venture
 - Qualified tunneling contractor From Menomonee Falls, WI
 - Tunnel projects span the United States including
 - Have worked with Black & Veatch on previous projects including current project in St. Joseph, MO.
- Project Manager - Joe Mulville, P.E.



Schedule Update

- Notice to Proceed - March 5, 2018
- Zoo Milestone - April 2, 2020
- Final Completion - June 25, 2020
 - Monday through Friday - 7am to 7pm, normal hours 7am to 5pm
 - Saturday - Maintenance only and Sunday- No work planned
 - The noise variance for night work was granted by the City of Greenville. However, night work is not anticipated and provisions will be maintained to allow night work if required for unexpected events such as schedule delays.

Work Schedule

WEEKDAYS


WEEKENDS

	MON	TUES	WED	THUR	FRI	SAT	SUN
DAY 7AM - 7PM	<ul style="list-style-type: none">• Shaft Excavation<ul style="list-style-type: none">• Blasting once per day between 10am and 3pm• Tunneling and Pipe Installation• Open-Cut Excavation					Maintenance only 8 pm - 5 pm	No work

*Night work is not anticipated however, provisions will be maintained to allow night work if required for unexpected events such as schedule delays.

Pre-Construction and Construction Surveying

- Letters sent to community regarding pending surveys
- Permission letters for internal photographic surveys forthcoming
- Information to be shared with resident and kept confidential with ReWa's attorney



DIG GREENVILLE

Community Resource Information

The Dig Greenville team is dedicated to serving the community through responsive, strategic communication including consistent distribution of project information. Below are the primary methods available for staying informed of Dig Greenville progress and interacting with the project team. We are committed to being good neighbors by ensuring that there is a steady flow of accurate, reliable information regarding construction activity and the status of the project into the community, and that the community's comments are received and addressed.



CONTACT US



Call or email the Dig Greenville team with questions or concerns: diggreenville@re-wa.org • 24-hour Hotline Coming Soon!

If there is an immediate concern related to health or property, please call 911.

VISIT US



Schedule a visit to speak with dedicated project staff.
561 Mauldin Road, Greenville, SC 29607 • 8:30 am – 5:00 pm • Monday – Friday

Neighbors can call the number above to schedule an appointment to meet with a project representative during office hours.

FOLLOW US



There are several means of keeping up-to-date on Dig Greenville activities.

- **Project Website** – Read about the project, access FAQs, and sign up for newsletters at rewaonline.org/diggreenville
- **Social Media** – Track progress and be a part of the of Dig Greenville social network at www.facebook.com/diggreenville and www.twitter.com/diggreenville

MEET US



Dig Greenville will host public meetings at various intervals as the project moves forward.

- **Quarterly Open House** – Members of the Dig Greenville team including ReWa, Black & Veatch, and Super Excavators will present project information and answer questions from the community in an open forum. Notice of meetings will be provided at least two weeks in advance via local publications, rewaonline.org, and email distribution.
- **Sippin' with Steve** – Monthly, Construction Manager Steve O'Connell will provide coffee and project updates as well as answer questions from the community at a location to be determined. Look for updates on our Dig Greenville Facebook page!

Enhancing Our Community's
Quality of Life Through
Sustainable Infrastructure

rewaonline.org/DIGGreenville



Name the Drill Finalists

- 1 Drilly McDrillface
- 2 Greenville Gopher
- 3 Holey Moley
- 4 Rocky
- 5 #YeahTHATdrill



December
2017

**Next Meeting:
January 18, 2018
“Meet the
Contractor”
more info to come...**



Questions?

December
2017



Schedule Update - Cleveland Park

Task	Schedule Estimate Presented at 8/29/17 Community Mtg	Draft Schedule as Submitted by Contractor
Access Shaft Prep & Blasting	1 st QTR 2018 - 3 rd QTR 2018	2 nd QTR 2018 - 4 th QTR 2018
Tunnel Excavation	4 th QTR 2018 - 2 nd QTR 2019	4 th QTR 2018 - 3 rd QTR 2019
Pipe Installation	1 st QTR 2019 - 3 rd QTR 2019	3 rd QTR 2019 - 2 nd QTR 2020
Open-Cut Sewer Connections	4 th QTR 2019	4 th QTR 2018 - 2 nd QTR 2019
Site Restoration & Tree Planting	1 st QTR 2020	1 st QTR 2020

Schedule Update - Westfield Street

Task	Schedule Estimate Presented on 8/29/18	Current Draft Schedule as Submitted by Contractor
Drop Shaft Prep & Blasting	3 rd QTR 2018 - 4 th QTR 2018	2 nd QTR 2018 - 4 th QTR 2018
Open-Cut Sewer Connections	3 rd QTR 2019 - 1 st QTR 2020	1 st QTR 2019 - 4 th QTR 2019
Site Restoration	2 nd QTR 2020	2 nd QTR 2020